

ILLIANA INSTRUMENTATION

1831 Govert Drive Schererville, IN 46375 (219)227-8788 illianaservice.com

CERTIFICATE OF CALIBRATION

Illiana Instrumentation 1831 Govert Drive Schererville, IN 46375-	Purchase order: Location of calibration: Lab	Date received: 12/09/18 Calibration date: 12/09/18 Recalibration due: 12/31/20
---	---	--

Item number: 1434 Tag number: Manufacturer: Princo Model num: ASTM 17F Description: 1434 Thermometer Serial number: 704475 Accuracy: +/- 1 Deg. F. Item notes:	Item location: Lab Temp: 73.0° F. Humidity: 31 Sensitivity: OK Condition as found: In tolerance Condition as left: In tolerance Intentional offset as found: 0.0000 Intentional offset as left: 0.0000 Limitations: None
---	--

This certifies that the above equipment was calibrated using appropriate Illiana Instrumentation technical procedures. At planned intervals, Illiana Instrumentation standards are calibrated by comparison to or measurement against standards which are traceable to the SI units through the NIST or other recognized national measurement institutes or international standard bodies. The results in this report relate only to the item(s) calibrated. If so indicated above, detailed calibration results are attached to this certificate. These results are part of this certificate and this certificate shall not be reproduced except in full, without the written approval of Illiana Instrumentation. Any number of factors not under the control of the calibration laboratory may cause the calibration of the above item(s) to drift before the recommended recalibration date. Supporting documentation relative to traceability and technical procedures used is on file and is available for review upon request and approval of our quality assurance manager. The above uncertainties represent an expanded uncertainty expressed at approximately 95% confidence level using a coverage factor of k=2.

Tech: Paul D Grolla Date: 12/09/18 Approved by: Laura Grolla Date: 12/09/18
 Paul D Grolla - ISA Certified Controls Systems Tech. Laura Grolla - Deputy Quality Manager

Cal Point	Init Read	Final Read	Upper Tol	Lower Tol	Eng Units	Cal point description	Pass?
75.0000	75.1000	75.1000	76.0000	74.0000	Deg. F.		Yes

Standard(s): 1225 Hart PRT, 1429 Hart Scanner
 Adjustments:
 Problems:
 Uncertainty: 0.1800 Deg. F. Procedure: WI-502

Cal Point	Init Read	Final Read	Upper Tol	Lower Tol	Eng Units	Cal point description	Pass?
77.0000	77.1000	77.1000	78.0000	76.0000	Deg. F.		Yes

Standard(s): 1225 Hart PRT, 1429 Hart Scanner
 Adjustments:
 Problems:
 Uncertainty: 0.1800 Deg. F. Procedure: WI-502

Cal Point	Init Read	Final Read	Upper Tol	Lower Tol	Eng Units	Cal point description	Pass?
79.0000	79.1000	79.1000	80.0000	78.0000	Deg. F.		Yes

Standard(s): 1225 Hart PRT, 1429 Hart Scanner
 Adjustments:
 Problems:
 Uncertainty: 0.1800 Deg. F. Procedure: WI-502

Customer approval: _____ Date: _____

Total pages for Certificate 999999-01434-5437: 1

